

GANDAK BARRAGE REPORT MANAGER

DATE	TIME	East Canal HR Gate Position (ft)						Left Under Sluice Gate Position (ft)						Spillway Gate Position(ft)														River sluice Gate Position (ft)					Right under sluice Gate Position (ft)					West Canal HR Gate Position (ft)						Up Stream Water Level (ft)	Down Stream Water Level (ft)	Water Discharge(Cusec)			Total Discharge (Cusec)												
		G-1	G-2	G-3	G-4	G-5	G-6	G-1	G-2	G-3	G-4	G-5	G-6	SW-7	SW-8	SW-9	SW-10	SW-11	SW-12	SW-13	SW-14	SW-15	SW-16	SW-17	SW-18	SW-19	SW-20	SW-21	SW-22	SW-23	SW-24	RS-25	RS-26	RS-27	RS-28	RS-29	RS-30	RS-31	RS-32	RS-33	RS-34	RS-35	G1			G2	G3	G4		G5	G6	G7	G8	East Canal	West Canal	Main Discharge					
09-07-2024	06:00:00	0	0	0	0	0	0	5	5	2.5	2.5	2.5	2.5	15	15.6	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	15	4	4	4	4	4	6	4	2.5	7.5	2.5	2.5	5	5	0	0	0	0	0	0	0	0	358.7	353.3	0	0	0	169400	169400	
09-07-2024	07:00:00	0	0	0	0	0	0	5	5	2.5	2.5	2.5	2.5	15	15.6	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	15	4	4	4	4	4	6	4	2.5	7.5	2.5	2.5	5	5	0	0	0	0	0	0	0	0	358.5	353.2	0	0	0	166600	166600	
09-07-2024	08:00:00	0	0	0	0	0	0	5	5	2.5	2.5	2.5	2.5	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	7	7	7	7	7	7	6	7	2.5	2.5	2.5	2.5	5	5	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	362	352.6	0	500	150200	150700	150700
09-07-2024	09:00:00	0.1	0.1	0.1	0.1	0.1	0.1	5	5	2	2	2	2	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	7	7	7	7	7	7	6	7	2.5	2.5	2.5	2.5	5	5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5	362	353.1	500	2000	163800	166300	166300	
09-07-2024	10:00:00	0.4	0.4	0.4	0.4	0.4	0.4	5	5	2	2	2	2	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	7	7	7	7	7	7	6	7	2.5	2.5	2.5	2.5	5	5	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	362	352.7	1500	4000	152900	158400	158400	