

UDERASTHAN BARRAGE REPORT MANAGER																																													
DATE	TIME	LEFT BANK Canal HR Gate (cm)				Left Under Sluice Gate (cm)		Spillway Gate Position(cm)																										Right Under Sluice Gate(cm)		RIGHT BANK Canal Gate Position (cm)				Up Stream Water Level (m)	Down Stream Water Level (m)	Water Discharge(Cusec)			TOTAL DISCHARGE (Cusec)
		G-1	G-2	G-3	G-4	G-1	G-2	G-1	G-2	G-3	G-4	G-5	G-6	G-7	G-8	G-9	G-10	G-11	G-12	G-13	G-14	G-15	G-16	G-17	G-18	G-19	G-20	G-21	G-22	G-23	G-24	G-25	G-26	G-1	G-2	G-1	G-2	G-3	G-4			LEFT Canal	RIGHT Canal	Main Discharge	
09-09-2026	11:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	30	0	0	0	0	0	0	0	0	0	0	0	0	0	20	20	25	25	82.02	75.77	403	610	840	1853
09-09-2026	12:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	150	0	0	0	0	0	0	0	0	0	0	0	0	0	20	20	25	25	82.08	75.99	410	621	3999	5030
09-09-2026	13:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	150	0	0	0	0	0	0	0	0	0	0	0	40	0	20	20	25	25	82.11	76.02	414	626	5062	6102
09-09-2026	14:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	100	0	0	0	0	0	150	0	0	0	0	0	0	0	0	0	0	0	40	0	20	20	25	25	82.11	76.05	414	626	8156	9196
09-09-2026	15:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	150	0	0	0	0	0	150	0	0	0	0	0	0	0	0	0	0	0	40	0	20	20	15	15	82.08	76.07	410	549	9381	10340