

UDERASTHAN BARRAGE REPORT MANAGER

DATE	TIME	LEFT BANK Canal HR Gate (cm)				Left Under Sluice Gate (cm)		Spillway Gate Position(cm)																										Right Under Sluice Gate(cm)		RIGHT BANK Canal Gate Position (cm)				Up Stream Water Level (m)	Down Stream Water Level (m)	Water Discharge(Cusec)			TOTAL DISCHARGE (Cusec)	
		G-1	G-2	G-3	G-4	G-1	G-2	G-1	G-2	G-3	G-4	G-5	G-6	G-7	G-8	G-9	G-10	G-11	G-12	G-13	G-14	G-15	G-16	G-17	G-18	G-19	G-20	G-21	G-22	G-23	G-24	G-25	G-26	G-1	G-2	G-1	G-2	G-3	G-4			LEFT Canal	RIGHT Canal	Main Discharge		
18-10-2025	11:00:00	0	0	0	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	0	0	81.05	75.98	146	156	4169	4471
18-10-2025	12:00:00	0	0	0	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	0	0	80.99	75.98	142	153	4224	4519
18-10-2025	13:00:00	0	0	0	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	0	0	80.94	75.98	140	149	4160	4449
18-10-2025	14:00:00	0	0	0	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	0	0	80.88	75.99	136	146	4089	4371
18-10-2025	15:00:00	0	0	0	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	0	0	80.82	75.99	133	142	4025	4300