

UDERASTHAN BARRAGE REPORT MANAGER																																													
DATE	TIME	LEFT BANK Canal HR Gate (cm)				Left Under Sluice Gate (cm)		Spillway Gate Position(cm)																										Right Under Sluice Gate(cm)		RIGHT BANK Canal Gate Position (cm)				Up Stream Water Level (m)	Down Stream Water Level (m)	Water Discharge(Cusec)			TOTAL DISCHARGE (Cusec)
		G-1	G-2	G-3	G-4	G-1	G-2	G-1	G-2	G-3	G-4	G-5	G-6	G-7	G-8	G-9	G-10	G-11	G-12	G-13	G-14	G-15	G-16	G-17	G-18	G-19	G-20	G-21	G-22	G-23	G-24	G-25	G-26	G-1	G-2	G-1	G-2	G-3	G-4			LEFT Canal	RIGHT Canal	Main Discharge	
30-06-2025	11:00:00	15	15	20	20	150	0	0	0	150	0	150	0	150	0	0	150	0	0	150	0	150	0	0	0	0	0	0	0	0	0	0	150	0	100	100	80	80	79.54	76.20	158	231	16910	17299	
30-06-2025	12:00:00	15	15	20	20	150	0	0	0	150	0	150	0	150	0	0	150	0	0	150	0	150	0	0	0	0	0	0	0	0	0	0	150	0	70	70	70	70	79.09	76.16	89	178	12532	12799	
30-06-2025	13:00:00	15	15	20	20	0	0	0	0	150	0	150	0	150	0	0	150	0	0	150	0	150	0	0	0	0	0	0	0	0	0	0	100	0	50	50	50	50	79.02	76.11	78	132	8610	8820	
30-06-2025	14:00:00	60	60	60	60	0	0	0	0	150	0	150	0	150	0	0	150	0	0	150	0	150	0	0	0	0	0	0	0	0	0	0	50	0	50	50	50	50	79.06	76.10	159	143	8214	8516	
30-06-2025	15:00:00	60	60	60	60	0	0	0	0	150	0	150	0	150	0	0	150	0	0	150	0	150	0	0	0	0	0	0	0	0	0	0	50	0	50	50	50	50	79.02	76.09	138	133	7818	8089	