

GANDAK BARRAGE REPORT MANAGER

DATE	TIME	East Canal HR Gate Position (ft)						Left Under Sluice Gate Position (ft)						Spillway Gate Position(ft)														River Sluice Gate Position (ft)					Right under Sluice Gate Position (ft)					West Canal HR Gate Position (ft)						Up Stream Water Level (ft)	Down Stream Water Level (ft)	Water Discharge(Cusec)			Total Discharge (Cusec)								
		G-1	G-2	G-3	G-4	G-5	G-6	G-1	G-2	G-3	G-4	G-5	G-6	SW-7	SW-8	SW-9	SW-10	SW-11	SW-12	SW-13	SW-14	SW-15	SW-16	SW-17	SW-18	SW-19	SW-20	SW-21	SW-22	SW-23	SW-24	RS-25	RS-26	RS-27	RS-28	RS-29	RS-30	RS-31	RS-32	RS-33	RS-34	RS-35	G1			G2	G3	G4		G5	G6	G7	G8	East Canal	West Canal	Main Discharge	
06-08-2024	11:00:00	5.5	5.5	5.5	5.5	5.5	5.5	5	5	1.5	1.5	1.5	1.5	4	4	4	4	4	4	4	4	4	4	8	3	3	3	3	3	3	3	5	7	7	7	7	7	2	2	3	2	5	5	5.3	5.3	5.4	5.4	5.4	5.3	5.3	5.3	362	351.4	8800	12000	119000	139800
06-08-2024	12:00:00	5.5	5.5	5.5	5.5	5.5	5.5	5	5	1.5	1.5	1.5	1.5	4	4	4	4	4	4	4	4	4	8	3	3	3	3	3	3	3	5	7	7	7	7	7	2	2	3	2	5	5	5.3	5.3	5.4	5.4	5.4	5.3	5.3	5.3	362	351.6	8800	12000	124000	144800	
06-08-2024	13:00:00	5.5	5.5	5.5	5.5	5.5	5.5	5	5	2	2	2	2	4	4	4	4	4	4	4	4	4	8	3	3	3	3	3	3	3	7	7	7	7	7	7	2	2	3	2	5	5	5.3	5.3	5.4	5.4	5.4	5.3	5.3	5.3	362	351.8	8800	12000	129000	149800	
06-08-2024	14:00:00	5.5	5.5	5.5	5.5	5.5	5.5	5	5	2	2	2	2	4	4	4	4	4	4	4	4	4	8	3	3	3	3	3	3	3	7	7	7	7	7	7	2.5	2.5	3	2.5	5	5	5.3	5.3	5.4	5.4	5.4	5.3	5.3	5.3	362	351.8	8800	12000	129000	149800	
06-08-2024	15:00:00	5.5	5.5	5.5	5.5	5.5	5.5	5	5	2	2	2	2	4	4	4	4	4	4	4	4	4	8	3	3	3	3	3	3	3	7	7	7	7	7	7	2.5	2.5	3	2.5	5	5	5.3	5.3	5.4	5.4	5.4	5.3	5.3	5.3	362	351.8	8800	12000	129000	149800	