

GANDAK BARRAGE REPORT MANAGER

DATE	TIME	East Canal HR Gate Position (ft)						Left Under Sluice Gate Position (ft)						Spillway Gate Position(ft)														River sluice Gate Position (ft)				Right under sluice Gate Position (ft)						West Canal HR Gate Position (ft)						Up Stream Water Level (ft)	Down Stream Water Level (ft)	Water Discharge(Cusec)			Total Discharge (Cusec)								
		G-1	G-2	G-3	G-4	G-5	G-6	G-1	G-2	G-3	G-4	G-5	G-6	SW-7	SW-8	SW-9	SW-10	SW-11	SW-12	SW-13	SW-14	SW-15	SW-16	SW-17	SW-18	SW-19	SW-20	SW-21	SW-22	SW-23	SW-24	RS-25	RS-26	RS-27	RS-28	RS-29	RS-30	RS-31	RS-32	RS-33	RS-34	RS-35	RS-36			G1	G2	G3		G4	G5	G6	G7	G8	East Canal	West Canal	Main Discharge
12-10-2024	11:00:00	3.5	3	3.6	3.6	3.3	3.2	3.6	3.7	3.1	3.1	0.1	0.4	0.1	0.1	0.1	-0.4	0.1	0.1	0.1	6.9	0.1	0.2	0.9	0.5	0.2	6.3	5.9	0.1	0.1	0.1	0.1	0.8	1.2	0.6	1.4	0.6	2.1	0.5	0.4	0.5	0.5	0.6	3	3	0	5.1	5.1	5.1	5.1	5.1	362.10	347.50	5204	10191	40000	55395
12-10-2024	12:00:00	3.6	3.6	3.7	3.6	3.3	3.2	3.6	3.6	3.1	3.1	0.3	0.4	0.1	0.5	0.1	-0.4	0.1	0.1	0.2	7	0.1	0.2	0.9	0.8	0.2	6.4	6.1	0.1	0.1	0.1	0.2	0.9	1.2	0.6	1.5	0.6	3	0.6	0.5	0.5	0.5	0.8	3.1	3	0	5.2	5.1	5.1	5.1	5.1	362.05	347.60	5264	10099	41400	56763
12-10-2024	13:00:00	3.6	3.6	3.7	3.6	3.3	3.3	3.6	3.6	3.1	3.1	0.3	0.5	0.3	0.5	0.2	-0.4	0.2	0.2	0.2	7	0.1	0.2	0.9	0.8	0.2	6.4	5.8	0.1	0.2	0.2	0.2	0.9	1.2	0.6	1.5	0.6	3	0.6	0.5	0.5	0.6	0.8	3.1	3.1	0	5.2	5.1	5.1	5.1	5.1	361.96	347.57	5282	9987	40000	55269
12-10-2024	14:00:00	3.6	3.6	3.7	3.6	3.3	3.3	3.6	3.7	3.1	3.1	0.3	0.4	0.1	0	0.2	-0.4	0.2	0.2	0.2	7	0.1	0.2	0.9	0.8	0.2	6.4	5.8	0.1	0.2	0.2	0.2	0.9	1.2	0.6	1.5	0.6	3	0.6	0.5	0.5	0.5	0.6	3.1	3	0	5.2	5.1	5.1	5.1	5.1	361.84	347.51	5279	9828	40000	55107
12-10-2024	15:00:00	3.6	3.6	3.7	3.6	3.3	3.3	3.6	3.7	3.1	3.1	0.3	0.4	0.1	0	0.1	-0.4	0.2	0.1	0.2	7	0.1	0.2	0.9	0.5	0.1	6.3	5.8	0.1	0.2	0.1	0.2	0.9	1.2	0.6	1.5	0.6	3	0.6	0.5	0.5	0.5	0.6	3.1	3	0	5.2	5.1	5.1	5.1	5.1	361.68	347.49	5262	9576	38600	53438