

**GANDAK BARRAGE REPORT MANAGER**

DATE	TIME	East Canal HR Gate Position (ft)						Left Under Sluice Gate Position (ft)						Spillway Gate Position(ft)																River sluice Gate Position (ft)				Right under sluice Gate Position (ft)						West Canal HR Gate Position (ft)						Up Stream Water Level (ft)	Down Stream Water Level (ft)	Water Discharge(Cusec)			Total Discharge (Cusec)								
		G-1	G-2	G-3	G-4	G-5	G-6	G-1	G-2	G-3	G-4	G-5	G-6	SW-7	SW-8	SW-9	SW-10	SW-11	SW-12	SW-13	SW-14	SW-15	SW-16	SW-17	SW-18	SW-19	SW-20	SW-21	SW-22	SW-23	SW-24	RS-25	RS-26	RS-27	RS-28	RS-29	RS-30	RS-31	RS-32	RS-33	RS-34	RS-35	RS-36	G1	G2			G3	G4	G5		G6	G7	G8	East Canal	West Canal	Main Discharge		
23-10-2024	11:00:00	3	3.2	3.2	3.2	3.3	3.2	3.1	3.2	1.2	1	0.1	0.4	0	0	0.1	0	0	0.1	0.1	6.9	0.1	0.2	0.4	0.4	0	5.1	5	0.1	0	0.1	0.1	0.8	0.1	0.5	1	0.1	3	0.1	0.4	0.1	0.1	0.3	1	1	1.4	2.3	2.3	2.5	2.1	2.3	2.4	2.2	361.01	346.74	5025	4443	29700	39168
23-10-2024	12:00:00	3.1	3.2	3.2	3.2	3.3	3.3	3.2	3.3	1.2	1.2	0.1	0.4	0	0	0.1	0	0	0.1	0.1	6.9	0.1	0.2	0.4	0.4	0	5	5.1	0.1	0	0.1	0.1	0.8	0.1	0.5	1	0.1	3	0.1	0.4	0.1	0.1	0.3	1	1	2.2	2.3	2.3	2.5	2	2.3	2.4	2.2	360.99	346.71	5034	4517	29700	39251
23-10-2024	13:00:00	3.1	3.2	3.2	3.2	3.3	3.3	3.2	3.3	1.2	1.2	0.3	0.4	0	0	0.1	0	0	0.2	0.2	6.9	0.1	0.2	0.4	0.5	0	5.1	5.1	0.1	0	0.1	0.1	0.8	0.1	0.6	1	0.1	3	0.1	0.4	0.1	0.1	0.3	1	1	2.1	2.3	2.3	2.5	2.1	2.3	2.4	2.2	360.94	346.71	5029	4496	29700	39225
23-10-2024	14:00:00	3.1	3.2	3.2	3.2	3.3	3.3	3.2	3.3	1.2	1.2	0.3	0.4	0	0.1	0.2	0	0	0.2	0.2	7	0.1	0.2	0.4	0.5	0	5.1	5.1	0.1	0	0.2	0.2	0.8	0.1	0.6	1.1	0.1	3	0.1	0.4	0.1	0.1	0.3	1.2	1.1	2.2	2.3	2.3	2.5	2.1	2.3	2.4	2.2	360.94	346.72	5034	4531	29700	39265
23-10-2024	15:00:00	3.1	3.2	3.2	3.2	3.3	3.3	3.2	3.3	1.2	1.2	0.3	0.4	0.1	0.1	0.2	0	0	0.2	0.2	7	0.2	0.2	0.4	0.5	0	5.1	5	0.2	0	0.2	0.2	0.8	0.3	0.6	1.1	0.1	3.1	0.1	0.5	0.1	0.3	0.3	1.2	1.1	2.2	2.3	2.3	2.5	2.1	2.4	2.4	2.2	360.93	346.73	5039	4544	29700	39283