

GANDAK BARRAGE REPORT MANAGER

DATE	TIME	East Canal HR Gate Position (ft)					Left Under Sluice Gate Position (ft)					Spillway Gate Position(ft)														River sluice Gate Position (ft)				Right under sluice Gate Position (ft)					West Canal HR Gate Position (ft)					Up Stream Water Level (ft)	Down Stream Water Level (ft)	Water Discharge(Cusec)			Total Discharge (Cusec)									
		G-1	G-2	G-3	G-4	G-5	G-1	G-2	G-3	G-4	G-5	SW-7	SW-8	SW-9	SW-10	SW-11	SW-12	SW-13	SW-14	SW-15	SW-16	SW-17	SW-18	SW-19	SW-20	SW-21	SW-22	SW-23	SW-24	RS-25	RS-26	RS-27	RS-28	RS-29	RS-30	RS-31	RS-32	RS-33	RS-34			RS-35	RS-36	G1		G2	G3	G4	G5	G6	G7	G8	East Canal	West Canal
07-09-2024	11:00:00	5.3	5.3	5.3	5.3	5.3	5	5	4	4	4	5	5	5	5	7.5	5	5	7	5	5	8	7	5	5	5	5	5	9	9	9	9	9	9	3	3	3	3	5	5	5.4	5.4	5.4	5.4	5.4	5.4	5.4	5.4	362	353	8500	12000	161000	181500
07-09-2024	12:00:00	5.3	5.3	5.3	5.3	5.3	5	5	4	4	4	5	5	5	5	7.5	5	5	7	5	5	8	7	5	5	5	5	9	9	9	9	9	9	3	3	3	3	5	5	5.4	5.4	5.4	5.4	5.4	5.4	5.4	5.4	362	352.6	8500	12000	150200	170700	
07-09-2024	13:00:00	5.3	5.3	5.3	5.3	5.3	5	5	4	4	4	5	5	5	5	7.5	5	5	7	5	5	8	7	5	5	5	5	9	9	9	9	9	9	3	3	3	3	5	5	5.4	5.4	5.4	5.4	5.4	5.4	5.4	5.4	362	352.6	8500	12000	150200	170700	
07-09-2024	14:00:00	5.3	5.3	5.3	5.3	5.3	5	5	3	3	3	5	5	5	5	7.5	5	5	7	5	5	8	7	5	5	5	5	8	8	8	8	9	9	3	3	3	3	5	5	5.4	5.4	5.4	5.4	5.4	5.4	5.4	5.4	362	352.6	8500	12000	150200	170700	
07-09-2024	15:00:00	5.3	5.3	5.3	5.3	5.3	5	5	3	3	3	5	5	5	5	7.5	5	5	7	5	5	8	7	5	5	5	5	8	8	8	8	9	9	3	3	3	3	5	5	5.4	5.4	5.4	5.4	5.4	5.4	5.4	5.4	362	352.6	8500	12000	150200	170700	