

UDERASTHAN BARRAGE REPORT MANAGER

DATE	TIME	LEFT BANK Canal HR Gate (cm)				Left Under Sluice Gate (cm)		Spillway Gate Position(cm)																										Right Under Sluice Gate(cm)		RIGHT BANK Canal Gate Position (cm)				Up Stream Water Level (m)	Down Stream Water Level (m)	Water Discharge(Cusec)			TOTAL DISCHARGE (Cusec)
		G-1	G-2	G-3	G-4			G-1	G-2	G-3	G-4	G-5	G-6	G-7	G-8	G-9	G-10	G-11	G-12	G-13	G-14	G-15	G-16	G-17	G-18	G-19	G-20	G-21	G-22	G-23	G-24	G-25	G-26			G-1	G-2	G-1	G-2			G-3	G-4	LEFT Canal	
09-09-2025	06:00:00	15	10	10	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	15	15	20	20	81.88	75.51	424	531	0	955
09-09-2025	07:00:00	10	10	10	5	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	15	15	20	20	81.91	75.51	366	536	0	902
09-09-2025	08:00:00	10	10	10	5	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	15	15	20	20	81.93	75.50	371	539	0	910
09-09-2025	09:00:00	10	10	10	5	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	15	15	20	20	81.94	75.50	375	542	0	917
09-09-2025	10:00:00	10	10	10	5	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	15	15	20	20	81.95	75.50	376	523	0	899